

Uncontrolled When Printed

SOB NUMBER
38253
FR3003

QMF 65

Road/Rail MEWP Braking Test

Machine Type

GENIE Z0/34

Date

14/12/2011

Serial No

Z6008-9588

Next Test Due

14/12/2012

Fleet No

FR1336

NB: RRVs are 12 monthly

1077HR

Perform All Tests

Test 1: SERVICE BRAKE TEST

Carry out on level track with the maximum trailing load behind the RRV as referenced in the Engineering Acceptance Certificate. Repeat at the same speed 3 or 4 times:

	Speed (kph)	Stopping Distance (m)
1	4	2 m
2	4	2.5 m
3	8	4 m
4	8	3.5 m

Trailing Load behind RRV (if applicable): N/A kg

SNOWY
WET LEVEL

What was the condition of the track?
(Wet, dry, icy, gradient?, oil/grease?, cant etc.)

For guidance, the following maximum stopping distances should NOT be exceeded:

Speed (kph)	Stopping Distance (m)
8	6
16	18
24	36
32	60

Test 2: PARK BRAKE TEST

To be measured EITHER using a load cell on level track and noting the reading at the point when slippage occurs OR placing the machine on a track with a 1:29 gradient, the brakes should hold. If using a load cell then the following reading should be achieved.

RRV Type	Min Load	RRV Type	Min Load
CX135	550kg	12m Genie	340kg
988 Mega	817kg	20m Genie	604kg
988 Super	667kg	LH Skyboom-	424kg
PC138	584kg	AR14	480kg
Gigarailer	1011kg	AR17	492kg
Mecalac 14	660kg		

Load Cell Reading:

1420 kg

Result

PASS FAIL

Test 3: RAIL AXLE BRAKE TEST

To be carried out exactly as above but with road wheels NOT in contact with either the ground or the rail wheels, track gradient or load cell readings as above.

Result

485KG

PASS FAIL

Tested By:

[Signature] (Signature)

N. Puffett (Print Name)